	Task Name	Start	Finish	2021 2022 2023
1	Sustainability Studies	Mon 11/2/20	Wed 4/13/22	2021 Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug
	Design	Mon 11/2/20	Fri 1/22/21	
;	Construction Phase I	Mon 10/4/21	Thu 1/13/22	
	Move to former ATAS, Library, 2nd	d FFri 1/14/22	Fri 1/21/22	
,	INSPIRES Ctr Grant Review	Mon 11/2/20	Wed 9/15/21	
<u> </u>	INSPIRES Ctr Design	Mon 11/2/20	Fri 12/25/20	
	INSPIRES Ctr Construction Phase II	Mon 10/4/21	Fri 1/7/22	
	INSPIRES Ctr furniture/AV	Mon 1/10/22	Wed 3/16/22	
)	INSPIRES Ctr. move to part of former ATAS, Library, 2nd Flr.	Thu 3/17/22	Wed 4/13/22	
10				
11				
2	Career Center Expansion	Mon 11/2/20	Mon 6/27/22	Career Center Expansion
3	Design	Mon 11/2/20	Fri 1/22/21	
4	Construction	Thu 3/17/22	Wed 6/1/22	
5	Move to former Sustainability Studies, Library, Basement	Thu 6/2/22	Mon 6/27/22	
6				
7				
8	VP Research (OVPR)	Mon 9/7/20	Wed 9/22/21	VP Research (OVPR)
9	Design	Mon 9/7/20	Fri 11/27/20	
0	Construction N5560	Tue 12/1/20	Fri 4/30/21	
1	Move VPR IT to former Interfaith Meeting Rm. N5560 from E5330	Mon 5/3/21	Tue 5/4/21	
2	Construction Rms. N5580	Mon 6/21/21	Wed 8/25/21	
3	Move to former Interfaith Rms. N5	5{Thu 8/26/21	Wed 9/22/21	
4	Construction Rms. N5550 & N5502	Mon 11/2/20	Mon 11/2/20	TBD 🛕
		, 		
oje	ct: Library Gantt Chart Task		Project Summary	
		22.22.22.4		Page 1

)	Task Name	Start	Finish	2021 Mar Apr May Jun Jul Aug Şep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep	2022 Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov De	2023 c Jan Feb Mar Apr May Jun Jul Aug Sep Oct
25						
26	Global Affairs	Mon 12/28/20	Thu 7/29/21	Global Affairs		
27	Design	Mon 12/28/20	Fri 3/19/21			
28	Construction E5330 & N5570-76	Wed 5/5/21	Thu 7/29/21			
29						
30	CELT 3rd Fir.	Mon 10/18/21	Fri 3/4/22	CELT 3rd Flr		
31	Design	Mon 10/18/21	Fri 11/19/21			
32	Construction	Mon 11/22/21	Fri 3/4/22			
33						
34	Assessment 4th Floor	Mon 10/18/21	Fri 3/4/22			
35	Design	Mon 10/18/21	Fri 11/19/21			
36	Constuction	Mon 11/22/21	Fri 3/4/22			
37						
38	EOP/AIM	Wed 10/6/21	Fri 1/14/22	EOP/AIM		
39	Flooring and Paint Honors Lab	Wed 10/6/21	Fri 10/22/21			
40	Lounge, Library 3rd Flr.		Fri 11/19/21			
41			Fri 1/14/22			
42						
43	Javits Media Services	Wed 2/3/21	Mon 10/16/23	Javits Media Services		
44	Design	Wed 2/3/21	Tue 3/30/21			
45	Construct	Wed 3/31/21	Fri 5/28/21			
46	Move from Javits to Library 3rd FLoc Fri 6/4/21		Fri 6/18/21			
47	Maintain operations in Library	Mon 6/21/21	Mon 6/26/23			
48	Move to renovated Javits	Tue 6/27/23	Mon 9/18/23			
49	Javits resumes operations	Tue 9/19/23	Mon 10/16/23			
					I	
nie	ct: Library Gantt Chart Task		Project Summary			
, OJE	Ct. Library Guitt Chart Task		- Froject Sulfillidiy I	•		
	ous Planning Design and Construction			Page 2		